

IndraDrive ML Application

Cust Name _____ Application Name _____
 RFQ Date _____ Quote Req Date _____

Line (Incoming Power)

Line Voltage _____ VAC Line Freq _____ Hz Delta/Wye/NA _____
 ISO Transformer _____ Y/N BR Quote ISO Transformer _____ Y/N **Note: Req with DC/DC**
 Regen Req _____ Y/N

Drives/Motors

BR Supply Motor _____ Y/N
 Rated Power _____ Kw Rated Voltage _____ VAC
 Rated Current _____ Amps Motor Feedback _____
 Is Load/Test Cycle Available _____ Y/N
 Max Speed _____ RPM Max Torque _____ Nm
 Base Speed _____ RPM Torque at Maximum RPM _____ Nm
 Est. Cable Length _____ Meters

DC/DC

Norm Power _____ Kw Peak Power _____ Kw
 Norm Volt _____ Max Volt _____ Min Volt _____ VDC
 Norm Current _____ Max Current _____ Min Current _____ Amps
 Is Load/Test Cycle Available _____ Y/N
 Voltage at Peak Current _____ Time at Peak Current _____
 Current at Peak Voltage _____ Time at Peak Voltage _____
 Size for Continuous Plus Safety Factor or Allow Intermittent _____ Safety Margin %
 DC Isolation Measurement Device Needed _____ Y/N Cycle Time _____ Secs

DC System Resolution

Max Current Ripple _____ Amps Max Voltage Ripple _____ VDC



Mechanical

Est Drive Train Eff _____ % Drive Chain Inertia _____
Transducer _____ Y/N Closed Loop Torque Control _____ Y/N
Motor Mounting (Direct Drive/Pully/Foot Mount/Angle/Etc.) _____

Control

Rexroth Control _____ Y/N Drive Interface Control _____
Test Data Interface _____

Safety

Drive Safety _____ Y/N Drive STO _____ Y/N Safe Motion _____ Y/N
Safe PLC _____ Y/N Safe Protocol _____
Zone Box _____ Y/N Loss Power Grid (Breaking Resistor) _____ Y/N

Panel

Ambient Temperature _____ C/F
Min Temp (outdoor) _____ C/F
Cooling System (Water Over Water or Air Over Water) _____
UL Listed _____ Y/N CE Listed _____ Y/N
SCCR Rating _____ Isolation Transformer Supplier _____ Y/N



800-569-9800 | info@evolutionmotion.com | evolutionmotion.com

